GCF CRL- Project Schemes Summary Scope of Works- Climate Proofing

Matabeleland South Province

1. ***Midlo Irrigation Scheme***, Matobo District- Dam Gauging steps, solarised pump station, main conveyance pipeline (1.2km). Balancing tank, 12ha pivot, 6ha draghose= 18Ha Total (Completed).
2. ***Masholomoshe Irrigation Scheme***, Gwanda District - Gauging steps, gauging station, 2km conveyance pipe PVC, solar array, Invertor and battery building, fixed booster pump station, secondary conveyance (500m), 11ha Centre pivot, 5ha centre pivot, minor repairs of concrete canals (Completed)
3. ***Masiyephambili Irrigation Scheme***, Matobo District- sand abstraction submersible pump stations x 2, conveyance pipeline x2 (2km), galvanised night storage reservoir (2 megalitres), 10ha pivot x 2=20ha total (Not yet started)
4. ***Mzinyathini Irrigation Scheme, Umzingwane District-*** drilling of 5 boreholes and rehabilitation of 1 borehole (6 boreholes total) to augment Umzingwane Dame water supply, 45 hectares of surface irrigation to climate proofed designs (Centre pivots-19ha, semi-portable sprinkler-11ha and drip system-7.5ha).

Masvingo Province

5. ***Pikinini Jawanda, Mwenezi***- Floating pontoon, switch room, 1km conveyance main line, 2 x pivots (30ha and 33ha), semi portable sprinker 90ha- Total 156ha. 330 Beneficiaries
6. ***Chizumba***, Mwenezi- Submersible pumps station, main conveyance 0.7km, pivot+ sprinkler system, 74ha, Increase in capacity of solar array for booster station & minor maintenance for the existing drip system (45ha), minor maintenance of concrete canals (20ha)- Total 139ha (74ha completed).
7. ***Zvinyaningwe,*** Masvingo- floating pontoon, main conveyance pipe 4.6km, 46ha sprinkler system. 90 households and 1 school are directly benefitting from the scheme after its completion. (ongoing-76% towards completion)
8. ***Bwanya***, Chivi- Fixed pump station, main conveyance PVC pipe 7.5km, centre pivot (72ha) +sprinkler system (84ha)= Total 156ha, 300 beneficiaries, 270 Households and 1 school to benefit
9. ***Nyahombe***, Chivi- climate proofed fixed pump station, long main conveyance/pipeline 5km, 95ha pivots and 5ha sprinkler system. Low voltage electric reticulation to support pivot system. (Completed)
10. ***Matezva-Rusununguko***, Bikita- River abstraction Weir, climate proofed fixed pumpstation, 1.5km of conveyance line, 74ha solid set sprinkler system (completed)
11. ***Bindamombe,*** **Chivi**- Solar Array (hybrid system with ZESA Grid Power), main line by-pass, retrofit 38.8ha of drag-hose system. 300 beneficiary households. (Completed)
12. ***Gororo 2,*** Chivi- Weir, fixed pump station, 5.7km main pipeline, 47ha- Hybrid 30ha Pivot + 17ha Semi-portable System. (Not yet started)

Manicaland Province

13. ***Mhakwe***, Chimanimani- draghose, upgrading main pipeline from dam to field 0.8km, repair and replace 21ha draghose system, 50 beneficiaries
14. ***Mudzimwa***, Chipinge - 0.5km conveyance from boreholes to field, 40ha solid set sprinkler system, survey siting and specialised mud drilling of 7 boreholes, solarise borehole. 167 beneficiaries

15. ***Musirizwi,*** Chipinge- upgrade weir diversion structure, night storage reservoir (2500m3), solar booster pump station, draghose system on 18ha, river level gauging station
16. ***Vimbanayi,*** Chipinge- solarised sand abstraction pump station, combined/ upgraded surface water pump station, convenance pipe-0.15km, 1mega litre night storage reservoir, 12 ha concrete lined canal surface system, repair of existing 23ha system. 153 beneficiaries
17. ***Farai***, Chipinge- sediment proofed fixed pump station, to desilt water before pumping, solar-hybrid system, main conveyance pipe 0.5km, network of 27ha draghose system
18. ***Rimbi Mega Irrigation Scheme***, Chipinge- 600ha, fixed pump station, 18 centre pivot systems. 1500 households/ beneficiaries to benefit. *(dropped)*
19. ***Mwerahari Mega Irrigation Scheme***, Buhera- 400ha, Stabilisation Tank/ NSD, 3 x fixed pump station, 23 centre pivot systems. 1333 households/ beneficiaries to benefit.